

Description	Orig Dur	Rem Dur	Early Start	Early Finish	2025												2026												2027	
					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
<b>Design</b>					<ul style="list-style-type: none"> <li>■ Short List Procurement</li> <li>■ Code Review</li> <li>■ Stage 2 Bidding</li> <li>■ Submittals and Shop Drawings</li> </ul>																									
<b>Construction</b>					<ul style="list-style-type: none"> <li>■ Mobilize/ICRA Protection</li> <li>■ Demo</li> <li>■ Steel Installation/Supports</li> <li>■ Framing</li> <li>■ Floor Steel</li> <li>■ MEP Rough</li> <li>■ Med Gases</li> <li>◆ Compliance Wall Inspection</li> <li>■ Drywall</li> <li>■ Rooftop Fan Wall</li> <li>■ Hard Lid Ceilings</li> <li>■ MEP Rough Ceilings</li> <li>■ Paint</li> <li>■ Ceiling Tile</li> <li>■ Wall Protection</li> <li>■ Millwork</li> <li>■ Flooring</li> <li>■ Specialties/Medical Equipment</li> <li>■ Cleaning/Terminal Cleaning</li> <li>■ Test and Balance</li> <li>◆ Med Gas Certification</li> <li>■ Equipment Installation</li> <li>Owner Move</li> </ul>																									
<b>Closeout</b>					<ul style="list-style-type: none"> <li>◆ Architect Inspection</li> <li>■ Punchlist Corrections</li> <li>◆ Department of Health Inspection</li> <li>◆ Substantial Completion</li> </ul>																									

Start date	23DEC24
Finish date	17OCT25
Data date	06JAN25
Run date	24DEC24
Page number	1A
© Primavera Systems, Inc.	

**Gramoll Construction  
EP Lab 4 Remodel**

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point