

ID	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter				
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct				
1	Award Contract	1 day	Wed 1/15/25	Wed 1/15/25														
2	Issue Subcontracts	15 days	Wed 1/15/25	Tue 2/4/25														
3	Identify & Procure Long Lead Items	25 days	Wed 1/15/25	Tue 2/18/25														
4	Lab Cabs. and Equipment Submittals	25 days	Wed 1/15/25	Tue 2/18/25														
5	Submittal Approvals	10 days	Wed 2/19/25	Tue 3/4/25														
6	Lab Cabs. & Equipment Fabrication	60 days	Wed 3/5/25	Tue 5/27/25														
7	Phase 1																	
8	Demolition	20 days	Wed 3/5/25	Tue 4/1/25														
9	Rough M.E.P.	20 days	Wed 4/2/25	Tue 4/29/25														
10	Finishes, Paints, Ceiling Tile, Flooring	20 days	Wed 4/30/25	Tue 5/27/25														
11	Install Lab Cabs. & Equipment	20 days	Wed 5/28/25	Tue 6/24/25														
12	Phase 1 Final Clean	5 days	Wed 6/25/25	Tue 7/1/25														
13	Phase 1 Substantial	1 day	Tue 7/1/25	Tue 7/1/25														
14	Phase 2																	
15	Relocate Users	10 days	Tue 7/1/25	Mon 7/14/25														
16	Demolition	10 days	Tue 7/15/25	Mon 7/28/25														
17	Rough M.E.P.	10 days	Tue 7/29/25	Mon 8/11/25														
18	Finishes, Paints, Ceiling Tile, Flooring	20 days	Tue 8/12/25	Mon 9/8/25														
19	Install Lab Cabs. & Equipment	20 days	Tue 9/9/25	Mon 10/6/25														
20	Phase 2 Final Clean	5 days	Tue 10/7/25	Mon 10/13/25														
21	Closeout	10 days	Tue 10/14/25	Mon 10/27/25														
22	Substantial Completion	1 day	Tue 10/28/25	Tue 10/28/25														

Project: UU_HCH_L3_Preliminar Date: Mon 12/2/24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			