



MECHANICAL ADDENDUM #1

DATE: March 14, 2018

PROJECT NO: 17574

PROJECT: Orchard Cove Renovation

DIVISION – 22 & 23

DRAWINGS

SHEET - MG-100 – Basement Level Medical Gas

1. Emergency oxygen supply connection was added and the associated keynote.

SHEET - MP-101 – Attic Mechanical Piping Plan

1. Keyed note #2 has been removed from this sheet. Fire-rated access doors are not required for each VAV box. The VAV boxes will be accessed/maintained through the attic access.
2. They leaders & symbols for keyed notes 3 & 4 have been moved so they point to the correct locations near the north exterior of the building.

SHEET - MP-401 – Enlarged Mechanical Piping Plans

1. This sheet is no longer required and can be ignored.

SHEET - P-101 – Level 1 Plumbing Plan

1. Pipe size of DHW and DCW increased to 1".
2. DHWR return loop added.

SHEET - P-401 – Enlarged Plumbing Plans

1. Detail 1 - Roll-in Shower & Exam Rm Enlarged Plumbing Plan
 - A. Keyed note #21 has been added to Exam Room 121-A, Roll-In Shower 124, & Existing Activity Space 120.
2. Keyed note #21 has been added to this sheet.
3. Automatic Fire Sprinklers and Piping General Notes have been added to this sheet.
4. Pipe size of DHW and DCW increased to 1".
5. DHWR return loop added.
6. Pressure callout was realigned.

SHEET - P-501 – Plumbing Details

1. Emergency oxygen supply connection detail added.
2. Detail title scale description adjusted.

PRINCIPALS

Mechanical: Kim P. Harris, PE | Richard G. Reeder, PE, LEED AP BD+C | Byron R. Torgersen, PE | Jeffrey S. Watkins, PE | Donald K. Bradshaw, PE CPD | Benjamin L. Davis, PE | Ladd M. Birch, PE | Michael S. Mooney | Neil H. Spencer, PE LEED AP BD+C | Wade W. Bennion, PE LEED AP BD+C | Steven T. Shepherd, PE, LEED AP BD+C | Brad W. Rosenhan, PE | Ray D. Vernon, PE LEED AP BD+C | Jed H. Lyman, PE | J. Howard Van Boerum, PE FACEC (emeritus) | John D. Frank, PE (emeritus)

Electrical: Barry L. Hulet, P.E.

Civil and Fire Protection: David P. Baranowski, P.E.